

Pollard Park Improvements-RFI-Site visit

- Verify that pollution insurance is not required on this job as it is not relevant **Pollution insurance not required**
- What is project completion time? **Project completion to be 120 days**
- What is project estimated cost? **Engineers EOPC is \$425,000**
- Verify location of conduit pipe in Bid Item #8
 - Verify count and size **5 reqd – 4’ sleeve – 15’ length**
 - And location – **to be determined in field**
 - Is this sleeves? **Yes, PVC sleeve**
 - Or is this for area light poles? **Light pole conduit is separate but can use the sleeves for crossing the trail**
- Verify location of hydromulch “as indicated on plans” in Bid Item #13
 - Or square footage allowance? **See addendum 1 for appx sf**
- Verify at tennis court that we are to remove Chain link “fabric”, poles to remain? **Yes – remove and replace chain link fabric**
 - Verify at tennis court, only asphalt removed and we should use the concrete paving below to adhere tennis court surfacing **Yes**
- @ Tennis court-Bid item 18-Remove asphalt and replace is shown on demo page. Verify correct. **remove only the asphalt overlay. Will not replace any asphalt. Utilize existing concrete base.**
 - If so...what is to be done w subgrade? **Concrete to have any cracks sealed and patched prior to application of plexipave.**
- Bid item 21...what is playground area header made of?
 - Verify sidewalk to act as header drawn yes – **see addendum 1**
 - Verify subsurface drainage by contractor **see addendum 1**
 - Verify cut 12” below grade to leave for playground company **10”-12” cut. Grade to drain pipe location**
 - Who’s responsibility? **Contractor responsible for subsurface grading, playground and safety fill by playground contractor.**
 - Extents of work.... Who is responsible for what?
- Bid item 22- Verify gauge and sizes?

- Fence fabric(chainlink) **see addendum 1 – 11 guage fabric**
- Bid item 25- Verify location and model of area lights
 - Can't find on plans **see addendum 1**
 - Where do they get power from? **Power from restroom building**
- Bid item 26-Verify location of 40 x40 pavilion slab and extents of design
 - Not given on plans: only sidewalks and paving
 - Elevations? **Elevation and details will be produced if budget allows this bid alternate.**
 - Dirt work below ? **compacted subgrade.**
 - Distance outside perimeter? **5'**
 - Perimeter/interior grade beams? **Thickened edge only on perimeter**
 - Thickness? **5" – 8" thickened perimeter beam**
 - Rebar size and spacing? **18" oc**
 - Mix design ? **same as sidewalk. Details will be provided if it is within budget.**
- Trees to be removed for base bid will be designated on addendum?
 - Removal includes grinding of stumps to 12" below grade. Please verify. **yes**
- Verify extents of testing
 - Dirt compaction under slabs and sidewalks (as per Plans)? **no**
 - Concrete testing for each type poured? **Concrete testing for basketball court and 10' trail only**
 - Any other? **no**
 - At bid meeting it was discussed that contractor would pay for testing, in contract it is stated that city should pay. Who is it to be? **Included the testing in contractor bid.**
- Are the specs for bleachers, goals, nets etc a "Locked spec"??
 - May we use other manufacturers with an equivalent product? **Yes – approved equivalents are acceptable**